DRT & Extra

M. A. R. 57 (Rule 116) **No. D 340010**

Measurement Book

Serial No. ..... providing supply of installation of necessary

Name of work ..... cable wiring to the ... From ..... To .....

Name of Contractor of nature of Agency. M/S G.S. Electricals

Date of commencement of work. KSEBL/D2/WO/000008/2019-20 Dated - 23/1/2020.

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	supply and laying of 1.1kV Cu XLPE (Heat resistant) PVC Insulated & Unsheathed FRLS multistrand tinned copper conductor cable as per IS 694: 2010 PVC cable - 2.5 sqmm		367 mtr		62/-	P/S	154141/-
2)	supply fully generic computer AC Distribution Box as per GMR Board of		1 No		60/-	P/S	8760/-
3)	supplying of fully moulded case circuit breaker						

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	As Detailed Est & MB Page no 1.						
4)	Supply and Installation/Laying/Pulling As Detailed Est & Drawing No 6mm Sqr 2 Core 2cum x 2cum x 4.5km		26 mtr	2000/-		52000/-	EE 15/4/20 EE (Elec) DZ
5)	Laying 2sq Copper/Power Cable Underground Type Armoured XLPE Insulated 1100V grade multis cal copper conductor Heavy duty cable 4 core or Compacted Stranded Circular Copper conductor GRP A make 4 x 16 Sqmm		13 mtr	26/-	-/-	325/-	
6)	Supplying and laying Phosphor bronze hard drawn Pilot wire 3mm Dia with necessary						

M. A. R. 57 (Rule 116)
Measurement Book

No. D 340011

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Nitchy for laying Power, Signalling & Control cable in RCC Trench with RCC Cover		996 Rmt	0.25	0.25 Rmt		2501-22
7)	Supplying and laying cable from Power House Switch Board Fabricated out of MS angle iron cut Plate with Suitable working Slot cut Plate with 2 coats of red oxide and then two coats of Aluminium Paint 6) 40 x 40 x 6mm		22 mtr		100/- /-		2200/-
8)	Supplying tinned copper lugs and crimping						

Scanned by CamScanner

EE/ELE/Y/BR No._____

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
	Dt._____	Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Earthwork in trimming port for road & the foundation trench for 25 sqm Ltg board.	60 Nos	2ft	2ft	6".	1500/-	
					Total Rs	190700-22	
	Certificate:						
	Certify that the work has been conducted satisfactorily.						
	C.M. Bandaji JC(Ele)					Assistant Executive Engineer (Ele) BBMP, Bangalore	

EE/ELE/Y/BR No.000004 M. A. R. 57 (Rule 116) No. D 340012

Measurement Book

Serial No. _____ Dt. 22.5.2020

Name of work _____ From _____ To _____

Name of Contractor of nature of Agency _____

Date of commencement of work _____

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Bill = 190700=00						
	IT 1% 1907=00						
	LWC 1% 1907=00						
	CBFO 1% 191=00						
	Sust 1% 1703=00						
	Cess 1% 1703=00						
	Deductions = 7411=00						
	Chvee = 1,83,289=00						

ಕಾಮಗಾರಿಯನ್ನು P0303 ರಸ್ತೆ to pumpset ರೂ. 190700=00 ಮಾತ್ರ ಮೊತ್ತಕ್ಕೆ ರೂ. 183289=00 ಗಳಿಗೆ ಅಳತೆ ಮಾಡಿದ ರೂ. 7411=00 ಮೊತ್ತಕ್ಕೆ ಮಾಡಿದ

ಗುತ್ತಿಗೆದಾರರು

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ವಲಯ

Scanned by CamScanner